

# Performance Profile Sheet (Page 1 of 2)

NCCER Training

Craft: Pipeline Corrosion Control Level 2  
 Module: CT9\_6-17  
 Module Title: Install Electrical Insulating Device



Trainee Name:

Training Program  
 Sponsor:

Instructor:

Rating Levels: (1) Passed: performed task (2) Failed: did not perform task  
 Also, list the date the testing for each task was completed.

Recognition: When testing for the NCCER Training Program, be sure to record Performance testing results on the Registration of Training Modules form, and submit the results to the Training Program Sponsor.

OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
2	Install electrical insulating devices (CT9_6-17).				
	Identify potential abnormal operating conditions that may occur, and know the appropriate actions to take in response to them.				
	Utilize the appropriate personal protective equipment according to relevant company procedures.				
	Verify the location where the isolation device is needed.				
	Verify the appropriate kit materials.				
	Verify proper flange alignment prior to installation of insulation kit.				

**Craft:** Pipeline Corrosion Control Level 2  
**Module:** CT9\_6-17  
**Module Title:** Install Electrical Insulating Device



OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
	Install the flange kit and/or dielectric unions according to the manufacturer's specifications. Use precautions to prevent any moisture, soil, or other foreign matter from contacting any portion of the insulating joint prior to its being sealed.				
	Verify isolation using the appropriate insulation tester.				
	Complete appropriate documentation as required by operator's procedures.				